

| Local Participatory Road Program (PRP) | | | | | | | | | | | | | | 2015 Notes | 2014 Notes |
|--|--|--------------|-------------------|---------------------------|---------------------------|----------------------|-------------------------|----------------|-----------------|---------------------------------|--------------------------------|------------------------|------------------------------------|---|---|
| | Project Description | Township | Date Added to PRP | 2012 Traffic Counts (vpd) | 2014 Traffic Counts (vpd) | Project Length (mi.) | Number of Affected Lots | Signatory Lots | 100% Affidavits | Percentage of Signed Affidavits | Percentage of Signed Easements | Estimated Project Cost | RIF Available within 1-mile radius | Current Project Schedule (Subject to Revision) | Notes |
| 1 | 207th Street from Highway K-92 to 1.5 miles south | High Prairie | 2013 | 181 | 170 | 1.5 | 21 | 21 | 11/26/13 | 100% | 100% | \$750,000.00 | \$0.00 | Construction underway, but currently delayed, due to utility relocation complications. | Achieved 100% preliminary participation on November 26, 2013. |
| 2 | 171st Street and Gilman Road from CR-5 to 163rd street. | High Prairie | 2007 | 264 | 278 - 316 | 1.0 | 9 | 9 | April 2015 | 100% | 100% | \$500,000.00 | \$66,500.00 | 95% of construction is complete, surface in 2016 | Creates a continuous chip-seal public road loop. Engineered construction plans are complete. |
| 3 | McIntyre Road from 159th Street to 170th Street - and 163rd Street | High Prairie | 2011 | 232 | 120 - 229 | 1.6 | 22 | 20 | 12/20/13 | 91% | 0% | \$800,000.00 | \$46,250.00 | Surveying and engineering activities are currently scheduled for 2016. Surfacing scheduled for 2017 | 100% Participation achieved for 163rd Street from Leo Circle to McIntyre Road, and McIntyre Road from 163rd Street to 170th Street on |
| 4 | 178th Street from Evans Road to Kansas Avenue | Stranger | 2011 | 94 | 169 | 1.0 | 21 | 21 | 6/30/14 | 100% | 0% | \$500,000.00 | \$11,000.00 | Surveying and engineering activities are currently scheduled for 2017. Surfacing in 2018 | Achieved 100% preliminary participation on June 30, 2014. |
| 5 | 150th Street from K-32 to Stillwell Road | Sherman | 2015 | 147 | 94* | 1.0 | 15 | 0 | | 0% | 0% | \$500,000.00 | \$3,750.00 | Requested by Landowners with Affidavit Submittal per R. Holland instructions. Added 12.7.15 | |
| 6 | Coffin Road from 167th Street to 187th Street | Kickapoo | 2015 | 89 | 76 | 2.5 | 22 | 0 | | 0% | 0% | \$1,500,000.00 | \$6,750.00 | Submitted to R. Holland via letter on April 28, 2015. Added 12.7.2015 | |

| Benenfit District / PRP Dilema | | | | | | | | | | | | | | | |
|--------------------------------|--|-----------|------|-----|-----|-----|----|----|--|-----|----|--------------|-------------|---|---|
| 7 | 179th Street from Leavenworth Road to Donahoo Road | Stranger | 2007 | 226 | 280 | 0.7 | 28 | 22 | | 79% | 0% | \$351,000.00 | \$23,000.00 | Filed Petition for Benefit District 8/31/2015 | Ties in 2006 intersection improvements. |
| 8 | Honey Creek from 158th Street to 150th Street | Fairmount | 2015 | 92 | 125 | 0.9 | 22 | 0 | | 0% | 0% | \$455,000.00 | \$1,500.00 | Benefit District Petition from Landowners 9/28/15. Public Hearing 1.26.16 | |